BRUHAT BANGALORE MAHANAGARA PALIKE
COMPLETION REPORT

1	Name of Work	:	**Name of Work: Improvements of Ravindranagar School in Ward No 13 Shettyhalli Sub Division**
2	Sanctioned Estimate Amount	:	50.00 lakhs
3	Head of Account	:	P 1771
4	Administrative Approval	:	EE/DD/AS/98/2019-20, Date:17/06/2019
5	Jobe Code	:	013-20-000008
6	Technical Sanction	:	CE/DZ/TS/118/2018-19, Dated.02/02/2019
7	Approval to Tender	:	
	a) Employer		Commissioner Bruhat Bangalore Mahanagara Palike, NR Square, Bangalore
	d) Name of the Agency	:	**B J Kumara**
	e) Agreement No./Date/ Amount	:	EE/DD/WO/461/2019-20. Dated 13/12/2019
	f) Tender Premium	:	+4.54
8	Work Order No.	:	EE/DD/WO/461/2019-20. Dated 13/12/2019
9	Date of Commencement	:	15.05.2020
10	Scheduled Date of Completion	:	12-06-2020
11	Time Extension if any	:	
12	Actual Date of Completion	:	19.11.2020
13	Delay in Execution of Work	:	-------
14	Amount as per Sanctioned Estimate	:	50.00 Lahks
	b) Amount as per Tender/Agreement	:	Rs-4689710=00
	c) Amount of Work Slip	:	—
	d) Amount of EIRL	:	--------
	e)Amount as per Actual Expenditure	:	Rs 4654804=00
	f) Excess / Savings over Sanctioned Estimate	:	-------
	g)Excess/Savings over Tendered Amount	:	
15	Name of the Officials in Charge of Work		
	a) Asst. Engineer / Junior Engineer		Venkateshappa
	b) Asst. Executive Engineer		Nageshwa murthy
	c) Executive Engineer		

The work is completed on ***with Defect liability period/Maintenance period from to***

Certificate:-

a) *Certified that the above work has been completed within the stipulated time noted in entrustment order.*

b) *Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.*

Asst.Engineer
Ward No 13
Shettyhalli, Sub -Division

Asst. Executive Engineer
Shettyhalli Sub- Dasarahalli
BBMP

Executive Engineer
Dasarahalli Zone
BBMP

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.